


DIII-D Operations and Facility Plans 2019-2024

by
A.G. Kellman

Presented to the
DIII-D Program
Advisory Committee
San Diego, California



April 24-26, 2018



Outline


- **Review of Operational Performance FY14-FY19**
- **Data Systems (7.3), Sustaining Engineering (5.2), and Safety**
- **Major Facility Enhancements FY19 – FY24 (5.1, 5.3)**
- **Summary**

We Have Exceeded the Proposed Weeks of Operation and the DOE Target for Operations in 15 of the Last 16 Years



- Total Proposed: 70 wks; Total Achieved: 76.3 wks
- The lower availability in FY17 and 18 highlights the need for increased emphasis on refurbishments

DIII-D Provides a Productive Number of Plasma Shots Per Operational Day



(Note - 2018 thru March 30, 2018)

FY14-FY19

An Extensive Set of New Facility Enhancements Has Been Achieved Concurrent With Our Research Program



Small Angle Slot Divertor



Tungsten file inserts




**New Generation 1.5 MW
Depressed Collector
Gyrotron 'Vader'**



ASIPP 3D Supply

**Low Power
Helicon
Antenna**



FY14-FY19

Major Facility Enhancements Completed in FY14-FY19


PACKET

- Low Power Helicon Antenna
- New Power Supply for 3D Studies and Enhanced Shaping (w/ASIPP)
- Small-Angle Slot Divertor
- High-Z (Tungsten) tiles (w/ORNL)
- Rebuild and commissioning of next generation, high power gyrotron
- Disruption Mitigation hardware - 2nd shattered pellet injector (w/ORNL), shell pellet injector (w/UCSD/GA)
- Impurity injectors - Impurity dropper (PPPL), granular injector (PPPL), Laser blowoff (MIT)
- Co-Counter Off-Axis NB – in progress - completion April 2019
- High Power Helicon – In progress – completion in FY20


FY14-FY19

DIII-D Schedule and Facility Upgrades Have Been Responsive to DOE and International Needs


- Long Torus Opening 3 (w/ CC-OANB) was delayed to provide additional operations time for US program
- Helicon program was delayed to provide increased focus on boundary program
- Program for pellet/gas fueling for ELM and Disruption Mitigation was expanded (Pellet pacing, shell pellet, shattered pellet #2, powder dropper, granular injector)



2nd Shattered pellet



Granular Injector




FY14-FY19

Outline

- Review of Operational Performance FY14-FY19
- **Data Systems (7.3), Sustaining Engineering (5.2), and Safety**
- Major Facility Enhancements FY19 – FY24 (5.1, 5.3)
- Summary

Substantial Upgrades and Refurbishments have been Completed for Computing Infrastructure


- **New raw data (PTDATA) storage with greater redundancy**
 - Record ~50TB of data acquired in FY18 for a total of 275TB



- **New analyzed data (MDSplus) storage with greater redundancy**
 - Improve reliability, performance, and increase storage to 60 TB
- **Introduced Object Storage for camera diagnostic data**
 - Provides client/server API for ~380 TB repository

Substantial Upgrades and Refurbishments Have Been Completed for Computing Infrastructure (2)

- **Web sites upgraded (~800 users)**
 - New frameworks, new design, and updated content
 - New real-time web-apps for experiment monitoring
- **DIII-D network upgraded**
 - All new core/edge switches (~55)
 - Next Gen Firewall deployed
 - 10 Gb/s reach extended
- **New computational cluster**
 - Substantial boost to 576 cores
 - New fast ZFS-based storage
- **Substantial PCS upgrades**
 - All 12 real-time CPUs now at 64-bit
 - Exclusively 40 Gb/s InfiniBand
- **Numerous DAQ node upgrades**
 - On-track to completely replace CAMAC



DIII-D monitoring web-apps



DATA SYSTEMS

Going Forward, Strong Support for Robust, Flexible and Efficient Data Systems Remains Critical to DIII-D's Success

- **Flexible computing infrastructure that can adapt to changing needs**
 - Data acquisition, instrumentation and control for operation
 - Infrastructure: user support, computing, networking, data storage
 - Support for effective and efficient data analysis
- **Upgrade storage systems to meet demand**
 - Anticipate up to 2.6 PB of raw data (50% increase per year)
- **Next computing cluster design begun after successful FY17 transition**
 - Transition to Red Hat 8 , retain existing file structure & job queue
 - Further acquisition of GPUs and InfiniBand networking as required
- **Expanded Disaster Recovery plan**
 - Geo-replication of critical data with rapid recovery
 - Presently 3 copies of data maintained



DATA SYSTEMS

Going Forward, Strong Support for Robust, Flexible and Efficient Data Systems Remains Critical to DIII-D's Success

- **Improve networking infrastructure to match increased data flow**
 - Expansion of 10 Gb/s connectivity within the LAN
- **Complete deployment of new web application server & new apps**
 - Custom web apps & their databases redesigned/refactored
- **Plasma Control will continued to be modernized to meet needs**
 - Real-time computer upgrades continued at 2 per year
 - GPUs & FPGAs deployed as required to meet experimental needs
- **Data Acquisition Upgrades will continue**
 - As needed for the our technology refreshment cycle (≤ 5 yrs)
 - Higher frequency digitizers as required to support the science
- **CAMAC-free prior to beginning of new 5-year agreement**

Continue to maintain a reliable, flexible, state-of-the-art computer infrastructure to support the needs of the DIII-D community

Cybersecurity is an Integral Part of Providing a Secure Environment for Open Collaborative Research

Approach

- **Protect users and their work (data, research and systems)**
- **Protect the network and facility**
- **Be a good and contributing ESnet neighbor**
- **Continuously improve our cyber security practices**
 - Use risk and threat analysis to prioritize our resources and plans

Plans

- **Maintain constant outreach to DIII-D user community on Cybersecurity Awareness**
- **Enhance perimeter security while supporting collaborative services**
- **Complete the networking infrastructure reorganization**
 - Firewall upgrades; Network Access Control (NAC) for all nodes;
 - Full Network Segmentation

DIII-D Has a Strong Maintenance and Refurbishment Program to Maintain a Productive Facility

PREVENTATIVE MAINTENANCE

- 939 pieces of equipment are tracked in PM system
- Approximately 5000 hours of PM performed every 12 months.

REFURBISHMENTS (Completed under existing 5-yr agreement)

- Motor generator cooling system refurbishments (FY15, **FY18-19***)
- Production of spare NB source accelerator parts (on-going)
- Modernization of NB HV Supply and Control System (LCS8, **5&6***)
- Switchgear for PF supplies (FY16-17); **line reactor (FY18*)**
- CAMAC Control and data acquisition replacement (**complete FY19***)
- Primary Vacuum pumps; **Vessel Air Bake system***; clean dry air system; water pumps (on-going)

*** Scheduled for performance/completion in LTO3**

SUSTAINING ENGINEERING


A Major Initiative is Underway to Increase Reliability and Productivity Through a Sustaining Engineering Program

- **Spares (FY18-FY20)**
 - Spares for control circuitry (modernize and spare custom designs)
 - Increase inventory for long lead items: pumps, motors, transformer
 - Install spares for long installation items
- **Replacement**
 - Replace 3 original 1 MW gyrotrons with new CuCrZr collectors for longer life (FY20/21)
 - Helium liquefier (FY20 Delivery)
 - Motor Generator I/O cables (underground) – FY18
 - Other HV cables (FY19)
- **Refurbishment**
 - NB Local Control Stations 5,6 (FY19); NB ion sources (on-going)
 - Motor Generator Cooling System (FY18/19)
 - Helium liquefier (during LTO to improve reliability until replacement)
- **Enhancement**
 - TF reversing switch, access control (FY19/20)

SUSTAINING ENGINEERING


ECH Gyrotron Refurbishment/Repair

- Refurbishment of Han (1 MW, non-Depressed Collector) in progress (early FY19 delivery) – upgraded collector and many new parts
- Procurement of three replacement 1MW gyrotrons (for 15+ year old gyrotrons) with upgraded collectors is being initiated
 - Concurrent procurement of three gyrotrons reduces cost 15% compared to procurement of three individually and reduces delivery time
- Chewbacca (1 MW Depressed Collector) recently developed a vacuum leak; evaluation to occur as soon as possible



1 MW gyrotron with upgraded collector

Major DIII-D Refurbishments



SUSTAINING ENGINEERING

DIII-D Has A Strong and Effective Safety Program

- **Based on principles of Integrated Safety Management** - fostering a culture of continual improvement with involvement of staff at all levels.
 - 2016 Management and Staff Safety Retreat identified over 100 items that have provided direction for improved safety at DIII-D (Training, procedures, unsafe conditions, unsafe behaviors)
- **We encourage reporting of all incidents, including near-misses**
 - Investigation teams identify both corrective and preventative actions
- **Training of all DIII-D staff (employees, collaborators, students, and post-docs) is carefully tracked and reviewed quarterly**
 - 5668 classes were provided since 2014. Of these 2969 (52%) were instructor led and 2699 (48%) were online. ~1322 class per year.
 - Online training is continuing to increase with the new GA LMS System
- **OSHA recordable incidents have not increased since 2014 and we remain a factor of two below the industry standard**

SAFETY

OUTLINE

- Review of Operational Performance FY14-FY19
- Data Systems (7.3), Sustaining Engineering (5.2), and Safety
- **Major Facility Enhancements FY19 – FY24 (5.1, 5.3)**
- Summary

System Capabilities (Start of 5-Year Plan)

Heating and Current Drive (injected power/pulse)

- NB: 8 sources; 16 MW (4 s) / 19 MW (3 s)
- EC: 6 gyrotrons: 4.1 MW (5 s); 8 steerable launchers

Coils


- 18 Poloidal field shaping coils
- 6 external coils, 12 internal coils
 - Error field control, RWM feedback
 - ELM control (RMP, NRMF)

Plasma Control

- 12 CPUs, 60 GB/sec inter-CPU network

Divertor/First Wall/Conditioning


- 3 cryopumps; 15–20,000 ℓ/s
- ATJ graphite — 90% coverage; Reduced tile edge heating
- 350°C bake, boronization, He glow between shots




Planned Facility Enhancements Will Strengthen the Steady State AT and Boundary/PMI Programs

	Facility Upgrades	Research Goals
Steady State AT	Expanded EC	Increase T_e/T_i ; Zero-torque H&CD; Off-axis $j(r)$; NTM stabilization; Perturbative transport
	Helicon/ HFS Lower Hybrid Top Launch EC	High efficiency off-axis current drive
	Co-Counter NB	Increased co- power for high β scenarios Low rotation high β SS scenarios
	NB Pulse/Power Extension	$T \longrightarrow 2 \tau_R$; Higher β scenarios
Boundary/PMI	New 2D/3D Power Supplies, New 3D coils	Improved divertor shaping RMP and 3D physics
	Divertor Geometry Modification	Heat flux and density control; detachment physics
	Divertor diagnostics	Dissipative physics, SOL flows and momentum, turbulence and transport
	New PFCs – W	Understand sources and develop mitigation techniques

Proposed Major Facility Enhancements FY18 – FY24



73 Weeks of DIII-D Operations are Proposed



5 year plan: July 1, 2019 – June 30, 2024

- 70 weeks of ops were proposed in existing FY14-FY19 plan
- Typical Operating schedule is 8:30 – 5:00 AM; 5 days per week
- Higher research productivity has been achieved via a weekly 2 hour plasma control development sessions (5:00 – 7:00 PM)
- **An Option is proposed to increase Operating time by 70%**
 - Extended hours from 8:30 AM – 5:00 PM to 8:30 AM – 11:00 PM
 - Additional scientific and operating staff will be added to maintain efficient, safe, and scientifically productive operation

Off-Axis Current Drive for Advanced Tokamak Performance Remains Highest Priority

- **Electron Cyclotron Current Drive**
 - Increased power
 - Top Launch
- **High Power Helicon**
- **High Field Side Lower Hybrid**
- **Co-Counter Off-Axis Neutral Beam Current Drive**

OFF-AXIS CURRENT DRIVE

EC Power Remains a Key Element of Research Program – Two Options to Achieve 10 Gyrotron System

- **Purchase most reliable gyrotron compatible with DIII-D EC system**
 - Evaluate performance of new 1.5 MW, 117.5 GHz gyrotron
 - Consider 1 MW gyrotrons for #9-10 and replacement units (#1-4)
- **Completion by early FY23 (FY18 start, 2 yr fab time, 3/year)**
- **Option 1: Purchase (6) 1 MW gyrotrons**
- **Option 2: Purchase (3) 1.5 MW gyrotrons (if and when tube proves reliable) and (3) new 1.0 MW replacement gyrotrons**


Tube S/N	8110 (old)	8110N (new)	8115 (D.C.)	8117 (D.C.)	Total (MW)
Frequency	110	110	110	117.5	
P- gen/inj (MW)	0.8/0.55	0.9/.65	0.95/.70	1.5/1.1	
Start of 5yr plan	3	1	1(+1)*	1	4.1 MW
Approach 1		7	2	1	7.05 MW
Approach 2		4	2	4	8.4 MW

* 1 gyrotron under repair

ELECTRON CYCLOTRON

1.5 MW Gyrotron Commissioning Continues – High Power Performance is Not Yet Achieved

- Completed installation of 8th gyrotron system (FY18)
- Conditioning and testing of 8th gyrotron underway at DIII-D
 - Achieved to-date: 900 kW, 1 sec; RF efficiency 27%
 - Efficiency is consistent with 1.3 MW at design parameters of 50 A, 100 kV




Plot of EC injected power from Five-Year Plan (Option 2)


Effect from failure of Chewbacca and its repair

ELECTRON CYCLOTRON

Three Approaches Are Being Considered for Higher Efficiency Off-Axis Current Drive




- **Top Launch Launch ECCD**
 - Capable of 110 GHz or 117.5 GHz
 - Uses existing waveguides
 - Developed under GA IR&D
- **Helicon wave antenna (Peak $p \sim 0.5$)**
 - 476 MHz, 1.0 MW injected
- **Lower Hybrid (Inside wall) (Peak at $p \sim 0.7$)**
 - 4.6 GHz, 1-2 MW injected



EC/HELICON/LOWER HYBRID

Helicon (Very High Harmonic Fast Wave) System Will Test Predictions of High Efficiency Off-Axis Current Drive

- Low power antenna (200 W) installed in September 2015 and operated in October 2015
- Experiments with low power antenna obtained key data:
 - Good rf loading into high performance ELMing discharges achieved
 - Antenna location compatible with high performance discharges
- Q of high power prototype module increased from 450 to 1200
- Project put on hold in FY16 to direct funding to boundary program





Low power antenna and surrounding tiles

HELICON

Helicon: Progress Made on Resolving Technical Issues Since Restart of Project in Late-FY17

- Disruption loads: design and analysis arriving at a viable solution
- Feedthrough: use existing feedthroughs from Fast Wave system
 - Remaining: apply TiN coating to mitigate potential for multipactor
- In-Vessel RF feed: developed concept for dual stripline with analyses showing acceptable RF performance
 - Remaining: bench test to confirm RF performance
 - Mechanical & thermal design and analyses
- Multipactor & HV Hold-Off: testing $\frac{1}{4}$ module in RF test stand;
 - Remaining: tests with field & TiN coating
 - Test of stripline




10 kW RF Transmitter



RF Test Stand




Resolution of Outstanding Engineering Issues Pushed Installation Beyond LTO into New Cooperative Agreement



- **SLAC to transfer 476 MHz Klystron and HV supply – preparing a Strategic Partnership Project (SPP) Agreement**
- **Incremental funding received in FY18 may allow earlier completion**
- **Enhanced Collaborations**
 - PPPL – design, fabrication & installation of stripline; procurement of external waveguide components
 - ASIPP – could provide tuned and brazed antenna modules and machined Inconel back-plates
 - KSTAR - developing agreement with SLAC to obtain five klystrons – one is to be loaned to DIII-D in lieu of SLAC transfer

Inside Wall Launch Lower Hybrid System Will Test Predictions of High Efficiency Off-Axis Current Drive

- MIT will be technical lead
- Klystron and HV supply exist at MIT
- Viability of centerpost antenna is being evaluated with mockup antenna installed April 9



WR187 waveguide feeds
inside launch antenna



Klystron Assembly
8-16 @ 250 kW each



High voltage
supply

Implementation of the Inside Launch Lower Hybrid System Will Be Split Between GA and MIT

GA Responsibility

- Vessel Tiles (Floor and Centerpost)
- Vessel Feedthrough for waveguides
- Water cooling pad (pumps, tank, ac power, resin beds, piping)
- HV cabling (50 kV cables, 480 Vac)
- DC Power supply site prep (6 MW breakers, cabling, concrete pad)

MIT Responsibility

- High voltage power supply (50 kV)
 - Klystrons (8 in phase 1), (8 in phase 2); Klystron controls
 - Waveguide transmission lines from klystron to vessel
 - All in-vessel hardware associated with transmission line
-
- Proposed for FY23-24 installation. Increased funding in early years may permit moving installation forward to FY20-21

Two Phase Beam Upgrade Doubles Off-Axis Power, Increases Co-Power and Enables Full Co- and Balanced Injection

FY16

FY17

FY18

FY19


FY20-22

FY23

FY24

210 Co-counter OANB #2
Fixed off-axis angle + co/counter adjustable



30 co-counter #2
Co/counter adjustable only



	Off-Axis	Co-Power	Balanced
Present	4 MW	14 MW	10 MW
Phase 1 - 210 beam	9 MW	19 MW	10 MW
Phase 2 - 30 beam	9 MW	19 MW	19 MW

CO-COUNTER OANB

Phase 1: 210 Co-Counter Off-Axis Beam is on Schedule to be Completed at End of LTO3 (April 2019)



- All designs are 95% complete
- 78% of procurement is in progress (minimum slack time of 61 days for items in fabrication)





Beam
Duct



Beam stand

CO-COUNTER OANB

Phase 2: Add Co-Counter Capability to On-Axis 30° Beamline to Provide Full Power Balanced Injection



- Co-counter mechanism uses 210 design
- Horizontal beam reduces seismic loads
- Geometry relative to pit concrete structure and anti-torque structure involves design issues from both previous movable beam designs.

CO-COUNTER NB

Increasing Power/Pulse Length for AT and Boundary Research Requires NB and Vessel Hardware Changes


TARGET NB Power/Pulse: 16 MW/4 sec upgraded to 23 MW/6 sec

- **Neutral Beam – design for 3.2 MW, 6 second capability**
 - Upgrade internal collimators, enlarge source aperture
 - Replace calorimeters, upgrade magnet pole shields (PPPL)
- **High Voltage Systems - increase from 81 to 93 kV (2.5 MW to 3+ MW)**
 - Refurbish HV components; upgrade isolation in arc supplies and source housing
 - Improve input DC voltage regulation (w/PPPL)
- **First Wall – increase from 75 MJ to 180 MJ (30 MW/6 sec)**
 - Tile Thermal Upgrade

POWER/PULSE

Proven Designs for Addressing NB Power and Pulse Limits Are Being Incorporated into All Beamlines

- Drift duct protective plates have been installed in all beamlines




- Designs for beamline internals are completed and partially installed:
 - Magnet pole shields (design complete; 330 installation completed)
 - Internal collimators (design complete; 150 installation completed)
 - Calorimeters (design complete - PPPL)
 - Increase source aperture (5 sources completed)
- HV system upgrade required to enable operation up to 93kV

Planned PFC Modifications Will Accommodate 150 MJ

- **CFC tiles replace ATJ graphite**
 - $75 \text{ MJ} < E < 100 \text{ MJ}$ — 360 tiles
 - $100 \text{ MJ} < E < 150 \text{ MJ}$ — 168 tiles
- **Moving beyond 150 MJ requires some combination of:**
 - Improved water cooling (SAS-2U)
 - Increased radiation above 30%
 - Increased SOL flux expansion
 - Improved real-time monitoring
- **Coordinate with boundary plan**
 - Lower divertor (FY20)
 - Upper divertor w/ SAS-2 in FY21
 - Centerpost (w/ HFS Lower Hybrid)

Present thermal limits



PULSE EXTENSION/FIRST WALL


New Power Supply Through ASIPP Collaboration Significantly Enhances 3D Control and 2D Shaping



- **SSPA#1 commissioned and in routine use**
 - 6 modules @ 2.7 kA, 450V
- **Supplies provide:**
 - Greater flexibility for 3D magnetic spectra
 - Improved 2D shaping capabilities for new divertor and ITER research
- **Procurement of 2nd supply and infrastructure will begin in FY19 for late FY20 installation**
 - Transformer and Flexible patch panel for 2nd supply already installed.





Power Supply (FY17)



Patch Panel (FY16)

POWER SUPPLIES



New 12 Coil Array of Internal Coils on Midplane (M-Coil)



- Multi-turn coils (4 turns)
- 2.7 kA/turn to match new power supplies
- Wind coils in-vessel to reduce fab/install time and to improve coil reliability

INTERNAL COILS



Divertor/Wall Modifications in FY19-24 Will Enable Study of Slot Divertor With Pumping and Integration with AT Core



- SAS 1 – (FY17) Tested Small angle slot concept separated from main divertor
- Partial re-alignment of tiles scheduled for FY18-19 will better align the slot with the toroidal field (offset from the centerpost by 3 mm)


BOUNDARY

Divertor/Wall Modifications in FY19-24 Will Enable Study of Slot Divertor With Pumping and Integration with AT Core






- **SAS 2U** – slot will become primary upper divertor region with pumping

SAS IIU (FY21/22)



BOUNDARY

Divertor/Wall Modifications in FY19-24 Will Enable Study of Slot Divertor With Pumping and Integration with AT Core




SAS IIL (FY24)

- **SAS 2L – (FY24)**
 - Full integration of SAS concept with double null AT discharges

BOUNDARY

New High Z tiles in SAS-1 Slot Will Enable Study of High Z Leakage from a Closed Divertor




New Upper SAS divertor (120° - 195°)


- Up to 4 rows of Tungsten tiles (inserts or coating) will be installed in FY20 for 2 week campaign.
- Isotopic coating of W-182 provided by ORNL
- Natural tungsten (mixed isotopes) can be achieved by coating graphite or Moly inserts

BOUNDARY/PMI

New High Z tiles in SAS-1 Slot Will Enable Study of High Z Leakage from a Closed Divertor



**Similar studies are planned for
SAS-2U (FY23)**



BOUNDARY/PMI

Proposed Enhancements Comprise an Exciting Plan That Provides New Capabilities For All Major Research Thrusts

- The DIII-D program has met its operational goals and provided world-class upgrades and a safe, productive facility for the US and World fusion community
- An enhanced Sustaining Engineering program is proposed to maintain high reliability and productivity
- Proposed upgrades coupled with new diagnostics will provide new capabilities needed by the proposed research program to explore and gain understanding of new regimes