

Considerations for KSTAR 2010 Campaign

- **Objectives**

- Initial key physics results: IAEA 2010 and ITPA/ITER focus (?)
- Balance of systems commissioning and physics experiments?

- **Constraints**

- Three months operation in 2010, two months run before IAEA 2010
- Must maximize input from 2 month 2009 campaign to support this!

- **Needs**

- **Analysis:**

- Equilibrium reconstruction key input for most subsequent analyses
- Determine other analysis capabilities to support objectives


- **Diagnostics:** identify key diagnostics to support objectives (priority)

- E.g. toroidal Mirnov array, SXR arrays, are locked mode sensors needed?


- **System capabilities:**

- aggressive schedule – what are priority needs to support objectives?

2009 Operation



2010 Operation



Magnetic control

- Power supply control
 - TF magnet operation and protection test up to 35 kA
 - PF magnet & power supply control for zero-crossing
 - Vertical & radial stability control using IVCC ('10)
- Plasma control
 - Plasma current and position control (I_p , R_p)
 - Plasma shape control (R_p , Z_p , κ , δ) ('10)
- Magnetic probes & analysis
 - Refined characterization of the magnetics with additional sensors and electron beam system. (quantifying field errors, calibration of magnetic probes)
 - Understanding the material (Incoloy908) and geometry effects on plasma

Heating researches

- ECH pre-ionization
 - Full exploitation of 84 GHz & 110 GHz Gyrotron
 - Further Investigation of ECH assisted pre-ionization
 - Dependence on 1st & 2nd harmonics, injection directions
- ICRH heating and RF discharge cleaning
 - Exploitation of ICRH heating
 - Exploit RF discharge cleaning between shots
- Commissioning of additional heating hevides
 - NBI (1 MW), LHCD (0.5 MW) ('10)

Other researches

- Wall conditioning & wall interaction
 - Quantitative approach on wall conditioning & wall recycling
 - Hydrogen recycling/retention under different wall condition (Boronization, RFGDC, ICRH DC)
 - Characterization of the dust behavior
- Experiments
 - Disruption studies
 - Possible MHD Studies ; sawtooth manipulation, locked mode
 - Experiments based on the collected proposals (domestic /international)
- Data access and collaboration
 - Data access, analysis, logging
 - Remote experiments participation & operation

- Plasma control system (GA)
 - PCS upgrades for the higher performance plasma controls
 - Development on control modeling & scenarios
- Analysis code
 - Utilizing EFIT for daily KSTAR experiments, EFIT training
 - Review on magnetic validation tools development
 - Transfer and consulting on analysis codes
- Consulting and simulation of In-vessel control coil system
 - Position and shape control using IVC & IRC coil system
 - Consults on IVCC hardware engineering
 - *Benchmark on error field analysis*
 - *Preparation for other MHD instability control*
- Remote operation tools development
 - *Collaboration on experimental logbook, remote visualization, remote access, etc.*

- Heating & current drive
 - ECH operation support on 84 GHz, 110 GHz
 - ECH/CD study and launcher development
 - LHCD study and launcher development
- Diagnostics
 - Diagnostic system developments
- Others
 - Consulting on boronization system
 - Consulting on In-vessel cryo-pump system
 - Consulting on e-beam measurement system
 - Others

System availability for 2009-2010 operation

	2008	2009	2010
SC Magnetic system			
<ul style="list-style-type: none"> • TF coils • PF coils & leads 	<ul style="list-style-type: none"> • 15 kA • 4 kA unipolar • Up/Low series 	<ul style="list-style-type: none"> • 35 kA • 4 kA bipolar • Up/Low series 	<ul style="list-style-type: none"> • 35 kA • 20 kA bipolar • Up/Low separate (4 more PF PS)
In-vessel system			
<ul style="list-style-type: none"> • In-vessel coil • PFC • Wall conditioning 	<ul style="list-style-type: none"> • Inboard limiter • Glow DC, RF DC 	<ul style="list-style-type: none"> • Inboard limiters • + boronization 	<ul style="list-style-type: none"> • Vertical control • Divertor / limiters • Passive stabilizer • + PFC baking
Heating system			
<ul style="list-style-type: none"> • ECH • ICRH • NBI • LHCD 	<ul style="list-style-type: none"> • 0.5 MW (84 GHz) • 0.03 MW (30 MHz) 	<ul style="list-style-type: none"> • 0.5 MW (84 GHz) • 0.3 MW (45 MHz) 	<ul style="list-style-type: none"> • 0.5 MW (84 GHz) • 0.5 MW (110 GHz) • 1 MW • 1 MW
Infra system			
<ul style="list-style-type: none"> • Electricity 	<ul style="list-style-type: none"> • 50 MVA (154 kV) 	<ul style="list-style-type: none"> • 50 MVA (154 kV) 	<ul style="list-style-type: none"> • 100 MVA (154 kV)

Operational parameters in 2009-2010

	2008	2009	2010
Experimental parameters			
<ul style="list-style-type: none"> • Peak TF field • Operation TF field • Flux • I_p • Plasma shape • Gas 	<ul style="list-style-type: none"> • 1.5 T • 1.5 T • ~ 1 Wb • < 133 kA • Circular • H₂ (He for DC) 	<ul style="list-style-type: none"> • 3.5 T • 1.5 T, 3.0 T • ~ 2 Wb • ~ 300 kA • Circular • H₂ (He for DC), D₂ 	<ul style="list-style-type: none"> • 3.5 T • 1.5 T, 2.0 T, 3.0 T • ~ 4 Wb • < 1 MA • Double null • H₂, D₂
Control			
<ul style="list-style-type: none"> • Plasma control 	<ul style="list-style-type: none"> • PF blip & start up • I_p, R_p, n_e 	<ul style="list-style-type: none"> • PF zero-crossing • I_p, R_p, n_e 	<ul style="list-style-type: none"> • IVC control • I_p, R_p, Z_p, shape
Diagnostics			
<ul style="list-style-type: none"> • Diagnostic systems 	<ul style="list-style-type: none"> • MD/ MMWI/ ECE / Ha/ filterscope/ ViS . TV 	<ul style="list-style-type: none"> • MD/ MMWI / ECE / Ha/ filterscope/ Vis. TV • PD / XCS / Soft X-ray / Reflect. 	<ul style="list-style-type: none"> • MD / MMWI / ECE/ Ha/ filterscope/ Vis. TV • PD / XCS / Soft X-ray / Reflect. • TS/ Hard X-ray / Fast neutral / ECEI/ IRTV



Near-term experiment plan

	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012
Operation (Vac,CD & WU)	'08. 3 ~ '08. 8 (6 mon.)	'09. 8 ~ '09.12 (5 mon.)	'10.6 ~ '10. 11 (6 mon.)	'11. 4~ '11. 9 (6 mon.)	'12. 2 ~ '12. 7 (6 mon.)
Experimental Goals	<ul style="list-style-type: none"> • First plasma startup • 2nd Harmonic ECH pre-ionization 	<ul style="list-style-type: none"> • 1st Harmonic ECH Pre-ionization • Startup stabilization 	<ul style="list-style-type: none"> • Shaping control & vertical stabilization • Heating 	<ul style="list-style-type: none"> • Confinement (L-H) • Stabilization • Heating 	<ul style="list-style-type: none"> • Plasma-Wall Interaction • Profile control • RWM, ELM control • Off-axis current drive
Target Operation Parameters	<ul style="list-style-type: none"> • $B_T \sim 1.5$ T • $I_p > 0.1$ MA • $t_p > 0.1$ s • $T_e > 0.3$ keV • $T_i \sim 0$ keV • Flux ~ 1 Wb • Shape \sim Circular • Gas : H_2 	<ul style="list-style-type: none"> • $B_T \sim 3$ T • $I_p > 0.3$ MA • $t_p > 2$ s • $T_e > 0.3$ keV • $T_i \sim 0.3$ keV • Flux ~ 2 Wb • Shape \sim Circular • Gas : H_2, D_2 	<ul style="list-style-type: none"> • $B_T \sim 3$ T • $I_p < 1$ MA • $t_p \sim 10$ s • $T_e \sim 1$ keV • $T_i \sim 1$ keV • Flux ~ 4 Wb • Shape \sim DN(double null) • Gas : H_2, D_2 	<ul style="list-style-type: none"> • $B_T \sim 3$ T • $I_p < 1.5$ MA • $t_p \sim 10$ s • $T_e \sim 1$ keV • $T_i \sim 3$ keV • Flux ~ 6 Wb • Shape \sim DN & SN • Gas : D_2 	<ul style="list-style-type: none"> • $B_T \sim 3$ T • $I_p < 2$ MA • $t_p > 100$ s (0.5 MA) • $T_e \sim 1$ keV • $T_i \sim 5$ keV • Flux ~ 8 Wb • Shape \sim DN & SN • Gas : D_2
PFC & Wall conditioning	<ul style="list-style-type: none"> • Inboard limiter (belt) • Gas puff 	<ul style="list-style-type: none"> • Inboard limiter (w/o cooling) • Boronization 	<ul style="list-style-type: none"> • Divertor / Passive plate • PFC baking • In-vessel coil 	<ul style="list-style-type: none"> • Cryopump operation • PFC cooling 	<ul style="list-style-type: none"> • PFC cooling • Pellet
Magnetic control	<ul style="list-style-type: none"> • TF : 1.5 T • PF : 4 kA unipolar 	<ul style="list-style-type: none"> • TF : up to 3.5 T • PF : +/-4 kA 	<ul style="list-style-type: none"> • TF : up to 3.5 T • PF : +/-10 kA • IVCC : VS, RS 	<ul style="list-style-type: none"> • TF : up to 3.5 T • PF : +/-15 kA • IVCC : FEC, RMP 	<ul style="list-style-type: none"> • TF : up to 3.5 T • PF : +/-20 kA • IVCC : RMP, RWM
Heating operation	<ul style="list-style-type: none"> • ECH(84G): 0.5MW, 0.4s 	<ul style="list-style-type: none"> • ECH(84GHZ): 0.5MW, 2s • ICRH(45MHz): 0.3MW, 10 s 	<ul style="list-style-type: none"> • ECH(84/110GHZ): 0.5MW • ICRH(45MHz): 1MW, 10 s • NBI: 1.0MW, 10s • LHCD: 0.5MW, 2s 	<ul style="list-style-type: none"> • ECH(84/110GHZ): 0.5MW • ICRH(45MHz): 2MW, 10 s • NBI: 2.5MW, 10s • LHCD: 0.5MW, 2s • ECCD(170GHZ): 1MW, 10s 	<ul style="list-style-type: none"> • ECH(84/110GHZ): 0.5MW • ICRH(45MHz): 2MW, 300 s • NBI :5MW, 300s • LHCD : 1MW, 2s • ECCD(170GHZ): 1MW, 300s
Diagnostics	<ul style="list-style-type: none"> • MD (77 Ch)/ MMWI / ECE / H_α / filterscope / VS / TV 	<ul style="list-style-type: none"> • MD/ MMWI / ECE / H_α / filterscope / VS / TV • PD / XCS (1 set) / Bolometer (resistive) / Reflect. / Soft X-ray 	<ul style="list-style-type: none"> • MD / MMWI / ECE / H_α / filterscope / VS / TV • PD / XCS / Bolometer / Reflect. / Soft X-ray • Thomson Scattering / Hard X-ray / Fast neutral / IR TV / ECEI 	<ul style="list-style-type: none"> • MD / MMWI / ECE / H_α / filterscope / VS / TV • PD / XCS / Bolometer / Reflect. / Soft X-ray • TS / Hard X-ray / Fast neutral / IR TV / ECEI • MSE / FIR / CES / neutron 	<ul style="list-style-type: none"> • MD / MMWI / ECE / H_α / filterscope / VS / TV • PD / XCS / Bolometer / Reflect. / Soft X-ray • TS / Hard X-ray / Fast neutral / IR TV / ECEI • MSE / FIR / CES / neutron / VUV • MIR / BES / CI /




Key Milestones of the H&CD Upgrade

Device	2008	2009	2010	2011	2012
ECH/CD					
- 84 GHz	0.5MW/0.4s	0.5MW/2s	0.5MW/2s	0.5MW/2s	0.5MW/2s
- 110 GHz (under collaboration)			0.5MW/2s	0.5MW/2s	0.5MW/2s
- 170 GHz				1MW/10s	1MW/300s
LHCD				0.5MW/2s	1MW/2s
ICRF	30MHz 50kW/10s	45MHz 300kW/10s	45MHz 1MW/10s	45MHz 1MW/10s	45MHz 2MW/300s
NBI			100keV D0 1.5MW/10s	120keV D0 2.5MW/10s	120keV D0 5MW/300s




- We are aiming at the injection of 1-1.5 MW deuterium neutral beam power for the 2010 KSTAR campaign with a maximum pulse length of 10 seconds.
- For this, the first NBI beam line is presently under design and the fabrication will begin very soon.
- The design and capability of the ion source is based on those of prototype ion sources developed by the Korea Atomic Energy Research Institute (KAERI).
- A 1-MW, 300-s long hydrogen neutral beam has been recently extracted with a beam energy of 90 keV in the KAERI test-stand. For the higher beam energy of 100 keV, only 2-s long neutral beam extraction was possible.
- The ion source is under development in collaboration with KAERI and JAEA
 - A source chamber (plasma generator) of 120 kV, 65 A, 300 s has been developed by JAEA and it was delivered to KAERI. Now it is being tested.

In-Vessel Components for Next Campaign







Status and Plan KSTAR Diagnostics



- Design

- Two toroidal rings shape, 9 Mechanical bridges, 2 Current bridges (under consideration)
- Total 32 sectors (16 x 2)
- 12 vertical supports(at upper TR), 4 horizontal supports(at upper/lower TR)
- Upper parts support lower parts with 9 mechanical bridges
- Graphite tile (impurity < 10ppm)
- Back plate : CuCrZrMg, Water cooling tube





Backup Slides

Objectives of 2008 Campaign

- **Completion of the integrated commissioning** to demonstrate the performance of the device and facilities meet the design specification.
 - classified the commissioning processes into 4 steps
 - vacuum, cool-down, SC magnet, and plasma discharge
- **Generation of the first plasma** to verify the device capability for the fusion plasma experiments.
 - Target values : 100 kA, 100 ms
 - Limited circular plasma

Limitations on the first plasma campaign


- Limited power supply capacity : 15 kA TF, 4 kA PF
- Uncertainty in 2nd harmonic ECH pre-ionization
- Limited baking temperature for wall conditioning
- Limited experience in tokamak and superconducting magnet operation
- Limited experience in plasma startup and control

Four steps commissioning due to superconducting device



Vacuum	Cool-down	SC magnet	Plasma
<ul style="list-style-type: none"> To evacuate vacuum vessel & cryostat without leak VV base pressure <math>< 5 \times 10^{-7}</math> mbar Cryostat base pressure <math>< 1 \times 10^{-4}</math> mbar 	<ul style="list-style-type: none"> To cool magnet system down to operating temperature TF/PF coil temperature <math>< 5</math> K T. Shield temperature <math>< 80</math> K 	<ul style="list-style-type: none"> To charge all SC magnet system without quench Joint resistance <math>< 5 \text{ m}\Omega</math> TF current : 15 kA PF current : 4kA 	<ul style="list-style-type: none"> To make tokamak plasma discharge reliable ECH pre-ionization 2nd harmonic @84GHz $I_p > 100$ kA Pulse > 100 ms
<p>Vacuum vessel pumping Cryostat pumping Leak detection Baking Gas puffing Discharge cleaning</p>	<p>Refrigerator cool-down Distribution cool-down SC magnet purging Step 1 (300 K \rightarrow 80 K) Step 2 (80 K \rightarrow 20 K) Step 3 (20 K \rightarrow 4.5 K) SC phase transition</p>	<p>MPS dummy load test Joint resistance check Insulation test TF power test (15 kA) PF power test (4 kA) Field measurement AC loss measurement</p>	<p>Field null formation Blip operation ECH pre-ionization Gas control Discharge cleaning Feedback control</p>

Directions of plasma current & B_T

2008 ~ 2009 campaigns



From 2010 campaign ~



Change
from 2010
campaign

- depends on direction of new installed NBI Injection
- PF initial magnetization in negative direction

Most of the **targeted values of the 1st campaign** were achieved.

Classifications	Target	Achieved	Remarks	Final Spec.
•VV base pressure	$\leq 5.0 \times 10^{-7}$ mbar	3.0×10^{-8} mbar	OK	←
•Cryostat base pressure	$\leq 1.0 \times 10^{-4}$ mbar	3.0×10^{-8} mbar	OK	←
•Total leak rate	$\leq 1.0 \times 10^{-4}$ mbar·l/s	1.7×10^{-7} mbar·l/s	OK	←
•SC coil temperature	\leq TF & PF : 5 K	TF & PF : 4.48 K	OK	←
•Thermal shield temperature (In/out)	$\leq 55 / 70$ K	51 / 72 K	OK	←
•Temperature distribution	≤ 50 K	48 K	OK	←
•SC transition temp.	Nb ₃ Sn : 18.3 K NbTi : 9.2 K	Nb ₃ Sn : 18±0.2 K NbTi : 9.9±0.1 K	OK OK	← ←
•Joint resistance	≤ 5 m Ω	0.5 ~ 2 m Ω	OK	←
•Coil insulation	> 100 M Ω	> 3,000 M Ω	OK	←
•TF current	≥ 15 kA	15 kA	OK	35 kA
•TF field at major radius	≥ 1.5 T	1.5 T	OK	3.5 T
•PF coil current	4 kA	4 kA	OK	25 kA
•PF Blip period	≥ 100 ms	50□150 ms	OK	←
•ECH for pre-ionization	≥ 400 kW (0.2 s)	480 kW (0.4 s)	OK	←
•Plasma current	≥ 100 kA	133 kA	OK	2,000 kA
•Plasma duration	≥ 0.1 s	0.86 s	OK	300 s
•Plasma duration ≥ 100 kA		0.33 s	OK	300 s